


# Initial Business Plan 2020 - 2023

Annual Review – December 2021





### Contents

1. Introduction	1
2. Background	2
3. Partnership Objectives	2
4. Governance & Management	5
5. Partnership Working and Stakeholder Engagement	8
6. Development Opportunities	11
7. Vacant Possession Strategy	14
8. Affordable Housing Policy	15
9. Supply Chain Procurement	15
10. Financial Appraisal	16
11. Funding Strategy	16
12. Policies & Procedures	16
13. Social Value	16
14. Environmental Management & Sustainability	17
15. Quality Management	17
16. Partnership Risk Register	17
17. Health & Safety Management	18
18. Equal Opportunities	18
Appendix 1: Location Plan	20
Appendix 2: JV Risk Register	21



### 1. Introduction

- 1.1. This document represents the first annual review of the JV Business Plan (as of December 2021) for the Bracknell Forest Development Partnership which sets out the progress made in the period December 2020-December 2021 and outlines any changes for the remainder of this plan. This document also sets out the Partnerships planned activities for the period 2020 to 2023. It provides an approved draft of the Partnership Business Plan which has been appended to the Members Agreement between Bracknell Forest Borough Council (the Council) and Countryside Properties (UK) Ltd (Countryside) in relation to the regeneration and development of multiple sites in Bracknell Forest.
- 1.2. This is the first review by the LLP of the JV Business Plan, the plan will continue to be monitored and updated annually, particularly where land assembly opportunities exist in relation to the sites in this plan.
- 1.3. The Partnership Business Plan remains live throughout the life of the Partnership and will be updated accordingly to reflect the aims of the Partnership Board, as it implements the overarching objectives agreed by the partners. The Partnership Business Plan will be subject to a review no less frequently than every 12 months by the Partnership board and partners.
- 1.4. This annual review (Dec 2021) is a requirement through the Members Agreement which was entered into between the partners upon incorporation of the JV In Dec 2020.

#### **December 2021 Progress summary**

The partnership has made significant progress since December 2020 in realising the objectives of the JV on two of the three Category 1 sites, these achievements include planning being granted, subject to S106 for Coopers Hill and a planning submission for Market Street in July 2021. Market Street viability works are continuing to be monitored ahead of settling the Settled Site Development Plan, this is following changes in the Market St design to incorporate electric panel heaters, additional on-site car parking and sewer diversion works.

The partnership has experienced some challenges in market conditions following the constraints brought about by Brexit and increases in build inflation across the sector. The JV has managed to overcome many of these challenges and is still working to deliver the JV objectives and aspirations to programme wherever possible.

On both Coopers Hill and Market Street, the partnership continues to carry out a number of due diligences and workstreams which will allow the delivery of both sites in 2022-2023.

Initial feasibility works and due diligence has also been carried out on a number of potential future opportunity sites for the JV to consider, these sites will hopefully come forward in the next financial period as Initial Development Plans.



## 2. Background

- 2.1. The Council selected Countryside as its development partner following an OJEU Competitive Dialogue procurement process. The Council and Countryside entered into a Members Agreement and related documents which provide an overarching legal structure in December 2020. Individual sites will be drawn down (land enters the JV) once a number of conditions precedent have been met, and a Settled Site Development Plan drawn up and approved. Details of the decision-making process and obligations of each partner are contained within the Members agreement and subsequent legal documents.

## 3. Partnership Objectives

### Principal Purpose

- 3.1. The principal purpose of the Partnership is to lead on the regeneration of the three sites identified by the Council at tender stage (the Category 1 Sites) for mixed use development, and to bring forward additional sites for regeneration in accordance with the Bracknell Town Centre Vision 2032. The Partnership will not be restricted to sites in the Bracknell Town Centre Vision 2032, and both partners will have the ability to bring forward potential sites for review across the whole of Bracknell Forest.
- 3.2. There are a number of overarching project objectives and parameters:
  - support and help the Council deliver its strategic plan;
  - proactively facilitate the physical delivery of the strategic vision for the town centre;
  - deliver new commercial and residential uses that support the on-going regeneration of the town centre contributing to economic development, and a balance of daytime and evening trade and activity;
  - deliver development of high design quality, setting the bar for further future development;
  - enable the provision of affordable residential homes, space for specific commercial occupiers and typologies, and new community facilities to ensure development delivers benefits for all;
  - maximise regeneration potential by responding flexibly to each opportunity and leveraging development expertise and resource to identify new opportunities, including with other public sector partners; and
  - provide long term revenue streams to the Council to support future service delivery and furtherance of the objectives under the Council's strategic plan whilst managing risk exposure per site.



### **Developing the business**

- 3.3. The Partnership aspires to deliver exceptional regeneration and community outcomes across Bracknell, acting as a catalyst for sustainable growth and economic development. Business development. Activity will focus on maximising the social and economic benefits, on the Category 1 Sites as well as all Future Opportunity sites which may be added into the regeneration portfolio at a later date.
- 3.4. Business development activity will be championed by all individuals in the Partnership, including the Partnership Board.
- 3.5. The Partnership will apply a framework approach to the development of proposals for all sites, in-keeping with the project objectives above, utilising the following key criteria:
  - Regeneration Outcomes
  - Sustainability (updated)
  - Viability
  - Profitability
  - Deliverability
  - Innovation
- 3.6. Business development activity will recognise the importance of social values and the contribution the development projects make to the economic growth of the Borough and the surrounding area.

### **December 2021 – 2023 Project Objectives**

- 3.7. The partnership intends to build on the significant progress it has made in the last annum, some of the key objectives for the upcoming period are:
  - Commencing construction under licence at Coopers Hill to deliver 13 high quality affordable homes and 39 private for sale homes to Bracknell town centre
  - To enter into the Settled Development Plan for Coopers Hill and drawdown the freehold shortly afterwards in March 2022 whilst continuing to construct the project and work with stakeholders
  - Maintain frequent engagement with site specific and wider stakeholders
  - Obtaining a resolution to grant for the Market Street planning application and commencing construction works shortly afterwards in early 2022
  - Bringing forward an Initial Site Development Plan for the Depot Site followed by the submission of a successful planning application
  - Supporting public sector funding and helping to deliver OPE spend on appropriate regeneration sites
  - Engaging with the Council and inputting into the town centre masterplan workstreams

# Initial Business Plan

## December 2021 Annual Review



- Working with the Council to bring forward the Southern Gateway and Eastern Quarter development sites for the LLPs consideration and delivery
- Continuing to contribute to the successful transformation of the town centre and providing the necessary purpose-built new homes and facilities that are needed
- Providing socio-economic benefits to the local area and creating places that enhance the local economy for Bracknell Forest and its residents.




Market Street CGI 1



## 4. Governance & Management

### Partnership Structure



4.1. The Partnership is structured on the principles of equal sharing by the Partners of risk and reward. The Partnership will act as the developer of the projects designed to deliver this Partnership Business Plan with parity between the Partnership members.

### Partnership Board

4.2. The delivery of the project is governed by the Partnership Board which comprises the following three Council representatives and three Countryside representatives. As at signing of the Members' Agreement the representatives are as follows:

4.3. Council Representatives

- Councillor Marc Brunel-Walker, Executive Member for Economic Development and Regeneration
- Councillor Peter Heydon, Executive Member for Transformation and Finance
- Kevin Gibbs, Executive Director: Delivery



#### 4.4. Countryside Representatives

- Mike Woolliscroft, CEO, Countryside Partnerships South
- Daniel King, MD, Countryside Partnerships West London & Thames Valley
- Simon Cowley, Head of Finance, Countryside Partnerships West London & Thames Valley

4.5. The Chair of the Partnership Board shall alternate between a Council Representative and a Developer Representative every year. For this first year (2021) Chair is held by Countryside Properties.

4.6. The Partnership Board will meet as a minimum on a two monthly basis for the first year and quarterly thereafter, or as otherwise agreed.

4.7. Countryside will prepare and circulate papers for review by the representatives seven days prior to each meeting.

4.8. The role of the Partnership Board is summarised as follows:-

- Develop, give guidance on, discuss and refine Site Development Plans, the Financial Model, Site Values and Partnership Return Reports and refer such Site Development Plans to the Partnership members;
- Review and manage performance against the KPI's and the delivery of the Project as against the overarching Development and Phasing Programme;
- Propose amendments to the Partnership Business Plan and/or a Site Development Plan or any part thereof;
- Maintain and review the Partnership risk register;
- Agree further (or Site specific) KPI's; and
- Approvals and recommendations as per the delegation's policy.

#### **Steering Board**

4.9. The delivery of the project will be supported by an advisory Steering Board, which comprises an equal number of representatives appointed by each member, with subject matter experts participating as appropriate.

4.10. The role of the Steering Board is summarised as follows:-

- To support the Council and Countryside decision making processes in order for all internal approval mechanisms for the Council and Countryside to be satisfied.
- To guide the strategic vision and timescales for other potential development sites which may be included in the immediate and medium term
- To advise on any amendments to the Partnership business Plan prior to agreement at LLP Board
- To advise, discuss and consider general matters pertaining to the LLP as laid out in the Partnership Delegations Policy





### **Project Team & Project Management**

- 4.11. Countryside are appointed as Development Manager, will establish a project team to deliver the project, led by the Managing Director and supported by development, technical, procurement, construction, sales and marketing and customer services expertise.
- 4.12. Countryside will act as Principal Designer under CDM Regulations 2015.
- 4.13. Countryside's in-house resource will be supported by external consultant, sub-contract and supplier appointments.
- 4.14. Countryside will work closely with the Council's Property Team and Programme Director through all stages of the Development. A project meeting will be held on a monthly basis covering key project issues. Further sub-group meetings will be held as required focussing on specific issues such as programme, communications, design and viability.

### **Decision Making**

- 4.15. Arrangements and responsibilities for decision making have been agreed by the Partners in the Members' Agreement dated 23rd December 2020 and are set out in the Delegations Policy which forms part of the Members Agreement.
- 4.16. This identifies which decisions are to be made by the Partners, the Council and Countryside, individually, which ones can be made by the Partnership Board, what authority the Development Manager has and on which matters he needs to consult the Steering Board before making a recommendation.
- 4.17. The Delegations Policy can be amended by agreement of both Partners.
- 4.18. The matters which require decisions by both Partnership members to be made individually include:
  - Alteration of the Objectives of the Partnership, changes to the structure or Membership of the Partnership and changes to the Partnership legal agreements;
  - Approval of the Business Plans for the Partnership and individual sites (Site Development Plans);
  - Any decisions which are outside the approved Site Development Plans, e.g. disposals, lettings or expenditure which is more than £400,000 in excess of the Site Development Plan budgets;
  - Approval of contracts involving significant expenditure, above £400,000 except where specifically included in the Site Development Plan;
  - The distribution of Partnership funds or taking out of loans unless explicitly agreed in the Members' Agreement.



## 5. Partnership Working and Stakeholder Engagement

5.1. The following narrative sets out the approach to partnership working between the Partners and wider stakeholders through active engagement and consultation. In accordance with the Members Agreement, the Partners each commit to the certain partnering principles as set out in the Members Agreement including the following:

- At all times to carry out their duties as a Partner observing the highest standards of efficiency, economy and integrity;
- At all times to act in good faith towards and co-operate with each other and the Partnership in connection with the Project Agreements;
- Notifying the Partnership and each Partner immediately on becoming aware of any matter which it considers is likely to materially affect the Partnership and/or relevant Partners or their business;
- To act in a manner consistent with the Project Agreements.

### **Bracknell Forest Local Plan**

5.2. Planning policy and guidance documents which are to be addressed in the Partnership proposals is contained in the following documents:

5.3. Development Plan:

- Core Strategy (2008)
- Site Allocations Plan (2013)
- Bracknell Forest Borough Local plan, saved policies (2002)
- Bracknell Forest Policies Map (2013)
- South East Plan (saved policy NRM6 (TBHSPA))

5.4. Emerging Plan:

- Emerging Local Plan (adoption anticipated early 2022). The Draft Local Plan sets the long term spatial vision and development strategy for the borough up to 2036 and once adopted will replace the saved Local Plan policies (2002) and the Core Strategy (2008).

5.5. Supplementary Planning Documents (SPD) (of relevance):

- Design SPD
- Character Areas SPD
- Designing for Accessibility SPD
- Parking Standards SPD
- Planning Obligations SPD



- Streetscene SPD
- Sustainable Resource management SPD  
TBHSPA SPD
- To note the council is commissioning master plans for Eastern and Southern areas of the town centre which will be implemented as SPD documents in mid-2022.

5.6. The Local Plan Objectives that were used to develop the initial proposals at bid stage can be summarised as follows:

- Take a positive and proactive approach;
- Protect and where possible enhance existing assets;
- Support economic growth and resilience to create a vibrant and thriving town centre;
- Provide an appropriate level of development and supply;
- Capitalise on the re-invigoration the town's recent retail developments have provided;
- Build strong communities;
- Create high quality sustainable developments and appropriate related infrastructure;
- Make use of the town's transport and other infrastructure.
- Consideration of BREEAM will be made in each site business plan

### **Planning Strategy**

- 5.7. The success of the planning strategy is reliant on a collaborative approach between the Developer, the Council acting in its statutory capacity as Local Planning Authority and other interested parties.
- 5.8. Each site will be the subject of its own individual planning strategy and planning application, considering stakeholder interest and engagement.

### **Communication, Local Engagement and Consultation Strategy**

- 5.9. Local engagement and consultation with key stakeholders and the community is an integral part of the success of the Partnership and will be undertaken in accordance with the Partnership's Objectives. The Partnership will take an active role, through engaging and being involved in events that seek to shape the regeneration in Bracknell.
- 5.10. The Partnership will involve local residents and community groups as part of the statutory planning consultation process in addition to wider opportunities to connect and respond to the needs of the local community. This will include the Partnership engaging with relevant landowners and stakeholders, investigate feasibility / viability study and acquire land and interests to identify new opportunities to create the town centre vision.
- 5.11. The Partnership will liaise with existing and new investors in the town centre and co-ordinate the efforts of the Partnership in ensuring all is in keeping with the Partnership's strategy and objectives.



5.12. The Partnership will actively raise its profile and credibility in the local area to facilitate the successful delivery and performance of the regeneration project through the following measures:

- An active PR and marketing campaign as required
- Proactively campaigning about the success of the Town Centre Regeneration
- A co-ordinated programme of communications/press releases
- Creating and maintaining a website presence for all stakeholders to easily access
- Local engagement, sponsoring community initiatives/charities

5.13. Communications and engagement activity planning will be contained in the communications and engagement plan at Appendix 2 which covers the period August 2021 – Feb 2022. This will be reviewed periodically as part of LLP board activities.



Coopers Hill CGI 1



## 6. Development Opportunities

- 6.1. Development opportunities will be reviewed in line with the updating of the Partnership Business Plan or in accordance with the requirements of the Partnership Board from time to time.
- 6.2. A tranche of three sites was initially included within the scope of Partnership, and these were anticipated to form the first three developments carried out by the partnership.

### **Identified Sites from Tender / Other Short Term Opportunities**

- 6.3. The following Category 1 Sites are those initially identified. All sites are wholly owned by the Council and therefore not subject to third party land interests.
  - Coopers Hill
  - Market street
  - Jubilee Gardens
- 6.4. As of July 2021, these sites benefit from vacant possession, with title conditions to be discharged subsequently for each site under the Development Agreement.
- 6.5. The below demonstrates the site strategies and progress since the partnership was incorporated in December 2020.
  - Market Street – apartment led scheme of 169 units, with opportunity for a significant area of commercial / non-residential use. Planning submitted July 2021.
  - Coopers Hill – low density, 52-unit housing led scheme. Resolution to grant achieved in August 2021, subject to S106. Likely start on site is anticipated for January 2022 subject to S106.
  - Jubilee Gardens – apartment led scheme, with active ground floor commercial usage Jubilee Gardens will now form part of the Southern Gateway master planning and thus may fall out of the 3-year JV business plan if agreed by JV partners.
  - The council approved exclusivity to the partnership to bring forward an Initial Site Development Plan for The Depot Site for consideration. This exclusivity runs from October 2021-October 2022




- 6.6. Within the next three years, the Partnership will also commence feasibility study work on the following sites.
- Southern Gateway (will form part of master planning work undertaken by the council)
  - Eastern Quarter (will form part of master planning work undertaken by the council)
- 6.7. The Partnership will further develop these opportunities and any others which may be identified during this period via detailed design and formal consultation with the Local Planning Authority. An individual site appraisal will be prepared and submitted for approval by the Partnership Board prior to commencement of works.



Coopers Hill CGI 2

### **Additional Development Opportunities**

- 6.8. Over and above the initial sites identified, the Council have identified a number of other development opportunities for the short and long term within the Bracknell Town Centre Vision 2032, which may be brought forward through the Partnership.
- 6.9. This is based primarily on land controlled by the Council but also considers opportunities relating to third party controlled land. An extract of the short, medium and long term sites identified is below.




### Short term

- Identifying and unlocking key sites with immediate development potential, including Easthampstead House
- Catch and steer on emerging projects to align with future vision
- Develop meanwhile opportunities on fallow sites



### Medium term

- Deliver highway changes which unlock further sites and complete the street network
- Re-provide the bus interchange facility as on-street provision to release the bus station site
- Complete initial phases of development



### Longer term

- Opportunity to extend the developing street network to the west, integrating the Peel Centre and connecting the western industrial area more closely into the town centre

Extract from Bracknell Town Centre Vision 2032: Published by Bracknell Forest Council

- 6.10. The activities of the Partnership will not be limited to those opportunities identified in The Town Centre Vision 2032, and the Partnership will actively explore other suitable development opportunities, including suitable sites elsewhere in Bracknell Forest.

### Community Works Projects

- 6.11. Community facilities bring much needed variety to the regeneration of a town centre and will be an important part of future development across all of Bracknell. Delivery of community works will strengthen the Town Centre Vision and Partnership Objectives, clearly supporting our 'One Vision: One Community' ethos and ongoing regeneration of Bracknell.
- 6.12. Each opportunity will need to be assessed on an individual basis as each site will present different benefits and challenges. It is anticipated that the Council will present opportunities to the Partnership in the form of a development brief, which will outline the details of the site and development potential.
- 6.13. The Partnership will initially undertake a feasibility study based on this development brief and put forward a recommendation to the Council based on the findings of the study.
- 6.14. Following the presentation of the feasibility study, there would be a review period whereby the Council would review the feasibility and viability of the opportunity and determine whether to take the project forward.
- 6.15. The procurement and build contract route for any community works programmes will be determined on their individual merits and will be presented in a summary site proposal.



6.16. At present, no Community Works projects have been identified, however this will remain under constant review.

### Development and Phasing Programme

6.17. The Partnership anticipates that the three identified Category 1 Sites will be brought forward in accordance with the following outline programme:

- Coopers Hill – Commence Design in late 2020, with a target of receiving planning permission and start on site in 2021. **Achieved**
- Market Street – Commence Design in 2021 (achieved), with a target of receiving planning permission in 2021. **Broadly on programme (application submitted July 2021)**
- Jubilee Gardens / Southern Gateway – Proceed with assessment of land assembly / re-provision of existing uses in summer 2022 ahead of detailed design work. **Ongoing**

6.18. In addition to the Category 1 sites, initial feasibility work has been undertaken on the Depot Site with an initial site development plan scheduled for LLP consideration in 2022.

6.19. Furthermore, the partnership will actively seek to bring additional sites forward for development, either in connection with the above identified sites or as standalone developments.

6.20. The LLP's anticipated milestones for identify additional sites that can come into the partnership during 2022/23 are:

- Depot Site Initial Development Plan Summer 2022
- Town Centre Masterplanning Concept Summer 2022
  - a. Southern Gateway (Inc Jubilee Gardens) Summer 2022
  - b. Eastern Quarter Summer 2022

## 7. Vacant Possession Strategy

7.1. Land for inclusion into the Partnership business plan sites has been identified as Market Street, Coopers Hill and Jubilee Gardens. This land is in the ownership of the Council. For these sites, vacant possession has been achieved. Details are contained within the Council's internal vacant possession strategy.

7.2. Timescales for vacant possession are as follows:

- Market Street – July 2021 achieved
- Coopers Hill – August 2021 achieved
- Jubilee Gardens – Vacant site
- Depot Site - Surplus Land (subject to Initial Site Development Plan)





- 7.3. For land not included in this business plan, and prior to land drawdown into the Partnership, the Council will agree with the Partnership a site by site decanting strategy including timescales and including consultation proposals, if not already considered. There are wider opportunities adjacent to these sites for land assembly. Where land is not in the ownership of the Council and land assembly is required it shall be a Partnership responsibility for ensuring negotiation of vacant procession of those sites.
- 7.4. The Council agrees, prior to land drawdown into the Partnership, that it will take such steps as are reasonably necessary to put before elected members a proposal to exercise the Powers of Appropriation, but only so far as necessary and/or expedient to facilitate the carrying out of the Development. The use of such powers will be at members' discretion.
- 7.5. The Council agrees that it will make all reasonable and commercially sensible endeavours to release any existing covenants and wayleaves held over any parcel of land, prior to that land being drawn down into the Partnership.

## 8. Affordable Housing Policy

- 8.1. The Council's borough-wide target for affordable housing and the aim of seeking to secure the provision of good quality, affordable housing for local people in balanced, integrated and sustainable communities will be applied. Current Policy is to seek provision up to 25% of net new homes to be affordable, subject to viability, of which: 70% to be affordable rent 30% to be intermediate housing.
- 8.2. The draft Bracknell Forest Local Plan Part 1 – Revised Growth Strategy - Section 6 –Policy LP8 – seeks 35% affordable housing on qualifying sites with a tenure split of 70% affordable rent and 30% intermediate housing and is likely to be adopted by Spring 2022.
- 8.3. Developments will be policy compliant at the date of planning application submission subject to viability and mutual agreement by JV partners.

## 9. Supply Chain Procurement

- 9.1. The principles that will be applied to procure construction works and all other goods and services for the development have been agreed by the Partners and are contained in a detailed Procurement Policy in the Members Agreement. The objectives of the policy are to:
  - Secure value for money in relation to the procurement of goods, works and/or services by adhering to best practice principles;
  - Ensure fairness and equality of opportunity in the treatment of all contractors;
  - Drive innovation and adhere to the principles of sustainable procurement
  - Enable local contractors and suppliers to have a chance of securing new business;
  - Adhere to the Council's planning and other relevant policies.



## 10. Financial Appraisal

- 10.1. The financial section is Commercial in Confidence and provided with the financial appraisal in the appendices.
- 10.2. The financial appraisal is based on market conditions as at Q4 2021 and will remain under review throughout the life of the Partnership. A detailed review of projected revenues and costs will be undertaken by the Partnership board ahead of land draw down for each of the individual sites.
- 10.3. Based on initial financial reviews, which are subject to planning permission being granted, the Category 1 sites deliver a land value to the council of c.£2.9m, excluding any allowance for inflation.
- 10.4. The peak level of investment by the Council and Countryside for the delivery of the category 1 sites is estimated to be between £16m and 18m, including land value, for each partner. This is fully repaid by the partnership prior to completion of the developments. The addition of further sites may change this peak. Any Council funding will be matched in cash 1:1 by Countryside. This will be reviewed by the Partnership board prior to any additional land draw down / acquisition by the partnership something about other than as laid out in the Coopers Hill site development plan. Details are in within the confidential appendices.

## 11. Funding Strategy

- 11.1. The Partners agreed approach, set out in Schedule 7 to the Members Agreement, is to fund the initial sites using matched Partnership members' loans provided by the Council and Countryside which are drawn down and repaid as required.
- 11.2. It is proposed that as each subsequent site is brought forward, it should be agreed between parties how the site should be funded by reference to a financial model. Should the parties agree that third party debt ought to be used then a process to identify and procure the most efficient source of third-party financing will be undertaken.
- 11.3. This will be approved by the Partnership Board prior to commencement of works.

## 12. Policies & Procedures

- 12.1. The Partnership has adopted the policies of the Council and Countryside in respect of Social Value; Health and Safety; Quality Management; Sustainability; and Equal Opportunities where the policies of both Partners align. These can be found on the Cambium Partnership website, the URL link can be found at the end of this document.
- 12.2. Where the Partners' policies do not align, the Partnership will adopt a policy which coincides with the aims and objectives of the Partnership. These policies will be reviewed and agreed by the Partnership board.

## 13. Social Value

- 13.1. Social Value objectives will be monitored throughout the project. The Partnership will work towards delivering the initial social value outcomes which can be found in Appendix 9 which can be found on the Cambium Partnership website, the URL link can be found at the end of this document .



### 14. Environmental Management & Sustainability

- 14.1. The objectives and policies for the management of environmental and sustainability measures are expressed in appendix 9 which can be found on the Cambium Partnership website, the URL link can be found at the end of this document. Countryside as principle designer actively pursue a policy of promoting and implementing sustainable development as agreed with the Local Planning Authority.
- 14.2. As part of the planning application, each site will have a sustainability statement outlining the measures taken to support the sustainability policy.
- 14.3. Both members of the partnership have both individually and collectively committed to driving sustainability. Bracknell Forest Council have committed to becoming carbon neutral by 2050 through the adoption of a Climate Change Strategy in March 2021. Countryside Properties have also set out a pathfinding approach to producing carbon net zero homes by 2030.
- 14.4. The partnership will also focus on wider issues of sustainability such as:
  - Jobs: promoting local skills and employment
  - Social: Creating healthier, safer and more resilient
  - Environment: Protecting & improving our environment
  - Innovation: Promoting social innovation in our communities
- 14.5. Key sustainability features within the proposed developments will include measures such as; waste and recycling facilities, the use of sustainable materials where practical, sustainable procurement policy, biodiversity and ecology, promotion of sustainable transport and mitigating congestion, electric vehicle parking provisions, energy efficient home appliances and water efficiency measures.

### 15. Quality Management

- 15.1. The Partnership and Countryside's aims as development and construction manager is to ensure that its products, services and operations meet the needs of its customers and other interested parties at all times. To achieve this, the LLP is committed to its vision, values and its objectives which are set out in the appendices below

### 16. Partnership Risk Register

- 16.1. Effective risk identification and management is an essential business process of the Partnership. The Partnership Board will be responsible for identification, assessment and management of the key business risks and will take an acceptable approach to risk in the context of achieving expected returns and the Objectives as set out in the Partnership Agreement.
- 16.2. A Partnership Risk Register is in place for the Partnership and is enclosed within the Members Agreement. This provides an overarching risk management tool, consolidating risk management best practice and risks potentially arising at both Partnership and at Site Business Plan level.



- 16.3. The Partnership Risk Register is compiled on the basis of the key political, economic, social and technological factors that are deemed to be of relevant to achieving the
- 16.4. Objectives, having regard to the particular nature of the Partnership's Business and the particular threats, and related mitigation measures, to which the Partnership may be exposed to from time to time. As such it is a dynamic tool, which will be reviewed by the Board on a regular basis.
- 16.5. This document will be maintained by Countryside and included in the papers issued ahead of each board meeting.

## 17. Health & Safety Management

- 17.1. H&S Management is at the forefront of all daily activities. The purpose of this policy is to promote a pro-active approach in the prevention of accidents, ill-health and injury in the workplace as set out in the appendix 7 which can be found on the Cambium Partnership website, the URL link can be found at the end of this document.

## 18. Equal Opportunities

- 18.1. The partnership between Bracknell Forest and Countryside Properties endeavours to implement equal opportunities across all areas of the Partnership. This can be found in our full policy attached in Appendix 8 which can be found on the Cambium Partnership website, the URL link can be found at the end of this document.



Market Street CGI 2

# Appendices

Appendices can be found on the Cambium Partnership website through the following URL;  
[cambiumpartnership.com](http://cambiumpartnership.com)






## Appendix 1: Location Plan





**Legend**  
 Cat 1 Sites

**Sites**  
 1, Market Street  
 2, Jubilee Gardens  
 3, Coopers Hill

Scale 1:3000

Market Street



Jubilee Gardens



Coopers Hill






# Category 1 & 2 Town Centre Sites



Scale 1:3000



# The Depot Site



# Initial Business Plan

September 2021



## Appendix 2: JV Risk Register

[www.cambiumpartnership.com](http://www.cambiumpartnership.com)

